

**FORMAT FOR QUARTERLY PROGRESS REPORT OF PROJECTS SANCTIONED UNDER REVISED GUIDELINES OF INTEGRATED LOW COST SANITATION (ILCS)**

STATE / UT's name		KERALA							30 <sup>th</sup> June 2010							
Sr. No.	Name of District	Name of ULB for which DPR sanctioned	Date of approval by Govt. of India	Project Cost (Rs. lakhs)	Executing / Implementing Agency	No. of Dry Units Sanctioned			New Construction	Total No. of Units Sanctioned	Physical Progress of Conversion of Dry Latrines					
						UTHAO	BAHAO	Other Dry Units			UTHAO		BAHAO		Other Dry Units	
											In Progress	Completed	In Progress	Completed	In Progress	Completed
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	MALAPPURAM	Perinthalmanna	18-Feb-2009	83.33	Maithri	-	-	522	299	821	-	-	-	-	-	-
2	PALAKKAD	Ottapalam	18-Feb-2009	86.68	Maithri	-	-	560	294	854	-	-	-	-	-	-
3	ERNAKULAM	Muvattupuzha	8-Mar-2010	42.22	Maithri			379	37	416						
4	ERNAKULAM	North Paravur	8-Mar-2010	154.89	Maithri			1439	87	1526						
5	PALAKKAD	Shoranur	8-Mar-2010	134.28	Maithri			992	331	1323						
6	KOZHIKODE	Koyilandi	8-Mar-2010	157.83	Maithri			1281	274	1555						
7	MALAPPURAM	Malappuram	8-Mar-2010	76.94	Maithri			657	101	758						
8	KASARAGOD	Kanhangad	8-Mar-2010	100.08	IRTC			745	241	986						
	<b>TOTAL</b>			<b>836.25</b>		-	-	<b>6575</b>	<b>1664</b>	<b>8239</b>	-	-	-	-	-	-