




QUARTERLY PROGRESS REPORT OF PROJECTS SANCTIONED UNDER REVISED GUIDELINES OF INTEGRATED LOW COST SANITATION (ILCS)

PROGRESS REPORT FOR QUARTER ENDING- 01.01.2011 to 31.03.2011

Sl. no	Name of the District	Name of the ULB for which DPR sanctioned	Date of Approval by Govt. of India	Project cost	Executing /Implementing Agency	No. of dry units sanctioned			New construction	Total No. Of units sanctioned	Physical progress of dry latrines						Physical progress of new construction units	
						Uthao	Bahad	Other dry latrine			UTHAO*		BAHADS		Other dry latrine		In progress	Completed
											In progress	Completed	In progress	Completed	In progress	Completed		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Kohima	KMC	No.G-23011/6/2008-Bt.(HUPA)56/7) 20.03.2009	17153500	SUDA Nagaland	-	-	357	995	1352	Nil	Nil	Nil	Nil	-	357	-	995
2	Dimapur	DMC	No.G-23011/6/2008-Bt.(HUPA)56/7) 20.03.2009	26034750	SUDA Nagaland	-	-	358	1694	2052	Nil	Nil	Nil	Nil	-	358	-	1694
3	Wokha	WTC	No.O-17024/20/2008-LCS 30 <sup>th</sup> Dec.2009	15950000	SUDA Nagaland	-	-	320	956	1276	Nil	Nil	Nil	Nil	-	253	-	
4	Mokokchung	MMC	No.O-17024/20/2008-LCS 30 <sup>th</sup> Dec.2009	5687500	SUDA Nagaland	-	-	114	341	455	Nil	Nil	Nil	Nil	-	114	-	
5	Tuensang	TTC	No.O-17024/20/2008-LCS 30 <sup>th</sup> Dec.2009	4312500	SUDA Nagaland	-	-	87	258	345	Nil	Nil	Nil	Nil	-	86	-	
<b>Grand Total</b>				<b>69138250</b>				<b>1236</b>	<b>4244</b>	<b>5480</b>					<b>1168</b>			<b>2689</b>

NOTE: - Please enclosed beneficiaries details (ward No., House No. or ID NO. along with photograph) and upload on website. Kindly certify that all units are of good quality and will not pollute GWT and appropriate technology has been adopted.

*Secretary*  
**Secretary**  
 State Urban Development Agency  
 Nagaland : Kohima.



\*Night soil lifted by scavengers

\$Night soil disposed to open drainage

#List of names of scavengers with details of address bee enclose

Total physical progress		Total Central fund approved	Central funds released in Rs.		Total Central fund released	Amount spend			UC sent	Balance UC	No. of Scavengers liberated	Remarks
In progress	Computed		1 <sup>st</sup> instalment Vide.No.G-2301/6/2008-Bt.(HUPA)56/7 Dt. 20.03.2009	2 <sup>nd</sup> Instalment		Up to beginning of quarter	During the end of quarter	Up to end of quarter (cumulative )				
20	21	22	23	24	25	26	27	28	29	30	31	32
	1352	12885912	3200000	9650000	12850000	-	Nil	11993732	12850000	-	-	100 % complete
	2052	19557612	4900000	1465000	19550000	-	Nil	16557943	19550000	-	-	100 % complete
	253	11962500	3000000	-	3000000	-	Nil	2028048	3000000	-	-	25% complete
	114	4265625	1070000	-	1070000	-	Nil	913824	1070000	-	-	25% complete
	86	3234375	800000	-	800000	-	Nil	689376	800000	-	-	25% complete
	3857	51906024	12970000	24300000	37270000	-		32132923	37270000	-	-	

*Signature*  
Secretary  
State Urban Development Agency  
Nagaland, Kohima.