

West Bengal

QUARTERLY PROGRESS REPORT OF INTEGRATED LOW COST SANITATION (REVISED GUIDELINES)

STATE: West Bengal

Progress Report for Quarter Ending: 31.03.2011(4TH Quarter- 2010-11)

Sl. No.	Name of District	Name of ULB for which DPR sanctioned	Date of approval by Government of India	Project Cost	Implementing Agency	Number of dry unit sanctioned			New Construction	Total number of unit sanctioned	Physical Progress of conversion of Dry latrines						Physical Progress of new construction unit		
						UTHAO*	BAHAOS	Other Dry unit			UTHAO*		BAHAOS		Other Dry unit		In Progress	Completed	
											In Progress	Completed	In Progress	Completed	In Progress	Completed			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	24 Parganas (N)	Baduria	18.02.09	4973500	Respective ULB	-	-	-	490	490	-	-	-	-	-	-	Nil	367	
2		Gobardanga	Do	7003500		-	-	-	690	690	-	-	-	-	-	-	-	Nil	173
3	Purba Medinipur	Contai	Do	12789000		-	-	-	1260	1260	-	-	-	-	-	-	-	Nil	86
4		Egra	Do	4567500		-	-	-	450	450	-	-	-	-	-	-	-	Nil	27
5		Tamluk	Do	8708700		-	-	-	858	858	-	-	-	-	-	-	-	Nil	0
6	Coochbehar	Haldibari	Do	5075000		-	-	-	500	500	-	-	-	-	-	-	-	Nil	0
7		Tufanganj	Do	5633250		-	-	-	555	555	-	-	-	-	-	-	-	Nil	0
8	Paschim Medinipur	Kharar	Do	4567500		-	-	-	450	450	-	-	-	-	-	-	-	Nil	51
9		Ramjibanpur	Do	5653550		-	-	-	557	557	-	-	-	-	-	-	-	Nil	6
10	Nadia	Birnagar	Do	4060000		-	-	-	400	400	-	-	-	-	-	-	-	Nil	0
11	Murshidabad	Jangipur	Do	5968200		-	-	-	588	588	-	-	-	-	-	-	-	Nil	0
TOTAL				68999700		-	-	-	6798	6798	-	-	-	-	-	-	0	710	

Director, SUDA
 10/5/2011
 10%