


J&K.

Quarterly Progress Report under Integrated Low Cost Sanitation Scheme (ILCS) ending 03/2011

Physical and Financial

S.No	Name of sanctioned Town	FINANCIAL					PHYSICAL			
		Total Project Cost	Funds Released			Expend. ending 03/2011	Units Approved (Nos.)	Unit taken-up	Completed	In Progress
			CS	SS	Total					
1	Ganderbal	118.12	88.37	4.37	92.74	48.01	931	221	156	65
2	Batote	23.47	17.63	3.53	21.16	19.10	185	170	160	10
3	Kashmir Division (41 Projects)	545.97	102.00	20.81	122.81	122.81	4369	3191	1072	2119
4	Jammu Division 13 Projects)	51.82	10.00	1.69	11.69	11.69	415	121	66	55
	<b>G. Total</b>	<b>739.38</b>	<b>218.00</b>	<b>30.40</b>	<b>248.40</b>	<b>201.61</b>	<b>5900</b>	<b>3703</b>	<b>1454</b>	<b>2249</b>

  
Head  
J&K.