

306

GOVERNMENT OF TRIPURA

FORMAT FOR QUARTERLY PROGRESS REPORT OF PROJECTS SANCTIONED UNDER REVISED GUIDELINE OF INTEGRATED LOW COST SANITATION (ILCS) OF UDAIPUR NAGAR PANCHAYAT.

NAME OF ULB :- UDAIPUR NAGAR PANCHAYAT. PROGRESS REPORT FOR QUARTER ENDING :- upto 22.3.2011.

SR. NO	NAME OF DISTRICT	NAME OF ULB FOR WHICH FOR SANCTIONED	DATE OF APPROVAL BY GOVT OF INDIA	PROJECT COST	EXECUTING/ IMPLEMENTING AGENCY	NO. OF DRY UNIT SANCTIONED			NEW CONSTRUCTION	TOTAL NO. OF UNITS SANCTIONED	PHYSICAL PROGRESS OF CONVERSION OF DRY LATRINES						PHYSICAL PROGRESS OF NEW CONSTRUCTION UNITS		TOTAL PHYSICAL PROGRESS OF UNITS	TOTAL CENTRAL FUND APPROVED		
						UT HA D	BAHA D	OTHE R DRY UNITS			UTHAD.		BAHADS		OTHER DRY NITS		IN PROGRESS	COMPLETED			IN PROGRESS	COMPLETED
											IN PROGRESS	COMPLETED	IN PROGRESS	COMPLETED	IN PROGRESS	COMPLETED						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	SOUTH TRIPURA	UDAIPUR NAGAR PANCHAYAT	8.3.2010	260.18938 Lakh	UDAIPUR NAGAR PANCHAYAT	-	-	1664	309	1973	-	-	-	-	1217 Nos	-	-	-	1217 Nos	-	Rs.184.96875 lakh	

*[Signature]*  
22/03/11


Executive Officer  
Office of the Udaipur Nagar Panchayat  
Udaipur, South Tripura

Y.S.  
24/3/11  
*[Signature]*  
Director,  
Directorate of Social Development  
Government of Tripura.

307

Central Fund released		Total Central Fund released	Amount spent			UC sent	Balance UC	No. of scavengers liberated	Remarks
1 <sup>st</sup> installment	2 <sup>nd</sup> installment		Up to beginning	During the end of quarter (from 1.1.2011 to 22.3.11)	upto end of the quarter (Cumulative)				
23	24	25	26	27	28	29	30	31	32
Rs.71.5 lakh	-	Rs.71.5	-	Rs. 4106887/-	Rs. 7244073/-	Yes	Nil	Already liberated	Implementation under progress

95  
 24/03/11  
 (Draft Sr. Majinder, IAS)  
 Director,  
 Directorate of Urban Development  
 Government of Tripura.

  
 Executive Officer  
 UDAIPUR NAGAR PANCHAYAT  
 Udaipur, South Tripura.